

# PASADENA INDEPENDENT SCHOOL DISTRICT



A TEXAS EDUCATION AGENCY RECOGNIZED DISTRICT

# **2011** Bond Program











# **November 2013 Report**

(Financial reporting through October 31, 2013)

# PISD 2011 Bond Program


# **Project Budgets**




	Original	Budget	Current	Committed	Cost to		Estimate at	Budget
Cost Description	Budget	Adjustments	Budget	Cost	Date	Balance	Completion	Balance
A. New and Replacement Schools								
New Park View MS	\$18,700,000	\$653,245	\$19,353,245	\$204,199	\$799,255	\$18,349,791	\$19,353,245	\$0
New MS (Queens IS Site)	\$18,200,000	\$0	\$18,200,000	\$825,799	\$73,472	\$17,300,729	\$18,200,000	\$0
New MS #11 (Conklin Ln.)	\$18,700,000	\$2,260,650	\$20,960,650	\$357,973	\$901,822	\$19,700,855	\$20,960,650	\$0
New CTE HS	\$46,200,000	\$3,000,000	\$49,200,000	\$25,856,676	\$17,037,435	\$6,305,889	\$49,200,000	
New Keller MS	\$17,900,000	\$1,980,775	\$19,880,775	\$12,404,030	\$5,437,868	\$2,038,877	\$19,880,775	\$0
New Queens IS	\$22,000,000	\$0	\$22,000,000	\$8,040,367	\$11,327,378	\$2,632,255	\$22,000,000	\$0
New South Shaver ES	\$14,800,000	\$314,592	\$15,114,592	\$11,225,550	\$2,560,636	\$1,328,406	\$15,114,592	\$0
New Gardens ES	\$14,800,000	\$1,408,438	\$16,208,438	\$12,160,986	\$2,616,762	\$1,430,690	\$16,208,438	\$0
B. Renovations/Additions								
South Houston ES Additions	\$10,800,000	\$351,933	\$11,151,933	\$637,242	\$10,317,553	\$197,138	\$11,151,933	\$0
Tegeler Career Center Additions	\$3,000,000	\$475,252	\$3,475,252	\$220,823	\$3,182,164	\$72,265	\$3,475,252	\$0
C. Assessments								
Facility Assessments	\$18,500,000	(\$6,495,907)	\$12,004,093	\$1,449,711	\$9,963,054	\$591,329	\$12,004,093	\$0
D. Gyms								
SHHS & SRHS Gyms	\$5,000,000	\$3,341,969	\$8,341,969	\$1,938,759	\$5,900,935	\$502,275	\$8,341,969	\$0
MS 2nd Gyms (6)	\$8,000,000	\$185,748	\$8,185,748	\$2,212,697	\$1,954,453	\$4,018,599	\$8,185,748	\$0
E. Athletic Center Improvements								
Stadium Renovations	\$1,936,240	\$0	\$1,936,240	\$190,476	\$1,669,658	\$76,106	\$1,936,240	\$0
Phillips Gym Additions & Renovations	\$2,799,155	\$0	\$2,799,155	\$666,053	\$2,029,626	\$103,475	\$2,799,155	\$0
New Aquatics Center	\$4,764,605	\$997,800	\$5,762,405	\$2,813,436	\$2,732,730	\$216,239	\$5,762,405	\$0
Stadium Parking Lot Renovations	\$5,000,000	(\$50,771)	\$4,949,229	\$24,636	\$4,794,964	\$129,629	\$4,949,229	\$0
<u>F. Others</u>								
Technology	\$30,000,000	\$0	\$30,000,000	\$1,688	\$12,623,484	\$17,374,828	\$30,000,000	\$0
Buses	\$2,000,000	\$0	\$2,000,000	\$0	\$1,993,586	\$6,414	\$2,000,000	\$0
Land	\$5,000,000	\$0	\$5,000,000	\$0	\$5,000,000	\$0	\$5,000,000	\$0
G. Fees		\$0						\$0
Project Management	\$2,000,000	\$0	\$2,000,000	\$156,342	\$1,008,624	\$835,033	\$2,000,000	\$0
Bond Contingency Pool		\$1,370,448	\$1,370,448	\$0	\$0	\$1,370,448	\$1,370,448	\$0
Tota	als \$270,100,000	\$9,794,172	\$279,894,172	\$81,387,442	\$103,925,460	\$94,581,270	\$279,894,172	\$0

											Р	rog	ran	ı Sc	nec	ule	)				•									-							
	% Complete	% Complete					2012									2013			•						201	L4							,	2015			
	Per Phase	Per Overall Schedule		FN	1 A	M	ן ן	Α	s	o N	D	J	FN	1 A	М	ן ו	Α	S	0	N D	)   J	F	М	A	ן נוו	J	A S	0	N	D .	J F	M A	M .	ן נ   י	A	6 0	N
New Park View MS	6%	59%		D C	D	D	D D	D	D C							E	В	В	С	d C		С	С	СС	С	С	СС	С	С	С	c cc						
New MS (Queens IS Site)	100%	29%												D D	D	) C	D	D	D			В	В	De C	С	С	СС	С	С	С	СС	СС	C	С	C C	0	
New MS #11 (Conklin Ln.)	6%	59%		D D	D	D	D D	D	D C							Е	В	В	С	CCC		С	С	СС	С	С	СС	C	С	С	c cc						
New CTE HS	55%	68%	D	D D	D	D	D D	D	D B	3 B	С	С	C	С	С	c c	: C	С	С	c c		С	С	C	С	СО											
New Keller MS	63%	79%		D D	D	D	D D	D	D C	D D	В	В	C	С	С	c c	C	С	С	c c		СС	С	C	СО												
			$\square$																					D	emo					-					$\perp$		+
New Queens IS	84%	88%	$\square$	D D	D	D I	D B	В	C	CC	С	С	C (	C	С		C   C	С	С	( C	C	C	CO							-					$\perp$		+
New South Shaver ES	47%	68%				D			D C		D		D L		_	Dei	110		_				_		Der	no	<u></u>							++		+	+
New Gardens ES	47%	61%				U			D C				D C	C	<u>C</u>			C	<u> </u>		, ,		<u>C</u>		Der		CO							+			+
South Houston ES Additions	100%	100%	D	D D	D	D	ВС					C	C (	, ,		Demo		C	C		, (	, С	C		Dei									+			+
Tegeler Career Center Additions	100%	100%	U			D I			D B	3 B	<u> </u>			, с	<u>C</u>		0			╫														+			++
Facility Assessment Package A & B	10076	100%								, <u>, , , , , , , , , , , , , , , , , , </u>				, C												$\dashv$											++
Phase 1	100%	100%	D	D L	D	В	B C		СС		C	CO								╫														+			
Phase 2	100%	95%							D C				D F	R	C	C		C	C															+++			
South Houston HS Gym	100%	100%	$\Box$	D C														С	CO																		++
Sam Rayburn HS Gym	100%	100%							ВВ					C C	С		C	С	CO																		
Lomax MS Gym	80%	83%							D C					C	С		C	С	С	C		CO															
Melillo MS Gym	80%	83%							D C					C			C	С	С			CO												1 1			
Milstead MS Gym	80%	83%							D C					С		c	C	С	С	( C		СО															
DeZavala MS Gym	36%	59%												D D		ВЕ	С	С	С	() C		СС	С	СС	СО												
Schneider MS Gym	36%	59%												D D		ВЕ	С	С	С				С	СС													
Shaw MS Gym	36%	59%												D D		ВЕ		С	С	(; C		СС	С	c c													
Stadium Renovations	100%	100%		D D	D	D	D D	D	ВЕ	3 C	С	С	С	С	С	c c	С	С	СО																		
Phillips Gym Additions & Renovations	100%	100%		D D							С	С	С	C C	С	c c	С	С	СО																		
New Aquatics Center	100%	100%		D C	D	D	D D	D						C C		c c	С	С	СО																		
Stadium Parking Lot Renovations	100%	100%		СС				C								0																					
Land Acquisition	N/A	100%				Land	Acqu	isitio	n																												

	P	rogram Summary	
	Schools, New	Gyms and Athletic Center Renovations	
<u>Design</u>	Bid & Award -OctNov	<u>Construction</u>	<b>Substantial Completion/Complete</b>
BP02-New MS (Queens IS Site)	BP03-MS #11 (Conklin Ln.)	<b>BP07-New Queens IS</b>	BP10 & BP11-Assessment Schools Phase 1
		<b>BP04B-CTE HS Grayson Rd Project</b>	<b>BP15-VMS Parking Lot</b>
		<b>BP13-Athletic Center Improvements</b>	<b>BP04A-CTE HS Earthwork Package</b>
		<b>Veterans Memorial Stadium Renovations</b>	<b>BP05-South Houston ES Renovations</b>
		Phillips Fieldhouse Renovations	<b>BP12-Tegeler CC Additions</b>
		New Aquatic Center	
		<b>BP14-New Gyms SHHS &amp; SRHS</b>	
		BP04-CTE HS	
		BP06-New Keller MS	
		<b>BP11-</b> Assessment Schools Phase 2	
		BP09-New Gardens ES	
		BP08-New South Shaver ES	
		BP16-MS 2nd Gyms - Lomax MS, Melillo MS,	Milstead MS
		BP10 &11-Assessment Schools Phase 2	
		BP16-MS 2nd Gyms - DeZavala MS, Shaw MS	S, Schneider MS
		BP01-Parkview MS	





Project Manager: Steve Rice

Project Engineer: Brooks & Sparks

General Contractor: Durwood Greene

# Project Summary

#### **Veterans Memorial Stadium Parking Lot Renovations**

BP15



Location: 2906 Dabney

		Budget					Estimate at	Budget
Cost Description	Original Budget	Adjustments	<b>Current Budget</b>	<b>Committed Cost</b>	Cost to Date	Balance	Completion	Balance
Construction	\$4,451,306	(\$50,771)	\$4,400,535	\$0	\$4,400,535	\$0	\$4,400,535	\$0
Design Services	\$289,335	\$0	\$289,335	\$0	\$289,335	\$0	\$289,335	\$0
Construction Other	\$14,244	\$45,885	\$60,129	\$0	\$52,251	\$7 <i>,</i> 878	\$60,129	\$0
Professional Services Other	\$101,965	\$0	\$101,965	\$24,636	\$52,842	\$24,487	\$101,965	\$0
Project Contingency	\$143,150	(\$45,885)	\$97,265	\$0	\$0	\$97,265	\$97,265	\$0
Totals	\$5,000,000	(\$50,771)	\$4,949,229	\$24,636	\$4,794,964	\$129,629	\$4,949,229	\$0

Information Item: Construction	n Contract Breakdown
Base Bid	\$3,577,273
OCC Allowance	\$200,000
Striping & Signage Allowance	\$20,000
Alternates 1-4	\$680,188
Cost Reduction	(\$26,154)
Total	\$4.451.306

OCC Allowa	nces to Date:	Balance:
AEA #1	\$75,755	\$124,245
AEA #2	\$89,433	\$34,812

#### **Project Notes:**

#### **Major Activities:**

The project is 100% complete and savings from the GC's contract was moved to Contingency Pool. Reconciliation is ongoing.











Project Summary

Architect: Bay-IBI Group

**South Houston ES Renovations and Additions** 

General Contractor: Collier Construction Location: 900 Main St.

BP05



		Budget					Estimate at	Budget
Cost Description	Original Budget	Adjustments	<b>Current Budget</b>	<b>Committed Cost</b>	Cost to Date	Balance	Completion	Balance
Construction	\$8,965,943	\$446,902	\$9,412,845	\$583,926	\$8,828,918	\$0	\$9,412,845	\$0
Design Services	\$654,026	\$0	\$654,026	\$3,690	\$612,647	\$37,689	\$654,026	\$0
Construction Other	\$317,752	\$146,977	\$464,729	\$37,189	\$327,912	\$99,628	\$464,729	\$0
FF&E	\$455,965	\$0	\$455,965	\$2,466	\$427,201	\$26,298	\$455,965	\$0
Professional Services Other	\$178,215	(\$14,070)	\$164,145	\$9,971	\$120,875	\$33,299	\$164,145	\$0
Project Contingency	\$228,099	(\$227,876)	\$223	\$0	\$0	\$223	\$223	\$0
Totals	\$10,800,000	\$351,933	\$11,151,933	\$637,242	\$10,317,553	\$197,138	\$11,151,933	\$0

#### **Project Notes:**

#### **Major Activities:**

The contractor continues to work on punch lists. Close out documents are complete.











Project Manager: Shauna Gagneaux

General Contractor: Drymalla Construction

Architect: SBWV Architects Inc.

Project Summary
Queens Intermediate School
BP07

asadena S.D.

Location: 1452 Queens Rd.

		Budget					Estimate at	Budget
Cost Description	Original Budget	Adjustments	<b>Current Budget</b>	<b>Committed Cost</b>	Cost to Date	Balance	Completion	Balance
Construction	\$17,918,947	\$0	\$17,918,947	\$7,643,853	\$10,275,094	\$0	\$17,918,947	\$0
Design Services	\$804,297	\$0	\$804,297	\$99,757	\$668,823	\$35,717	\$804,297	\$0
Construction Other	\$775,329	\$203,931	\$979,261	\$185,900	\$213,337	\$580,023	\$979,261	\$0
FF&E	\$857,492	\$0	\$857,492	\$0	\$0	\$857,492	\$857,492	\$0
Professional Services Other	\$320,022	\$0	\$320,022	\$110,856	\$170,124	\$39,042	\$320,022	\$0
Project Contingency	\$1,323,912	(\$203,931)	\$1,119,981	\$0	\$0	\$1,119,981	\$1,119,981	\$0
Totals	\$22,000,000	\$0	\$22,000,000	\$8,040,367	\$11,327,378	\$2,632,255	\$22,000,000	\$0

#### **Project Notes:**

#### **Major Activities:**

There are plenty of ongoing activities: electrical, plumbing, concrete, interior framing, mechanical work, roofing, exterior brick and windows. New major activities include but are not limited to tiling in the restrooms, and irrigation piping. The building will be 100% in the dry soon.




Enterprise Engineers met with us and were very accommodating but due to the product contained in the "unknown" line along Allen Genoa it will remain in place. The detention pond has been re-designed, has gained approval from Harris County and is currently at the City of Houston for approval.









Project Manager: Steve Jamail

re Jamail Project Summary

General Contractor: Division One

Architect: cre8

Location: 2906 Dabney

Athletic Complex Improvements & Additions
BP13



		Budget					Estimate at	Budget
Cost Description	Original Budget	Adjustments	<b>Current Budget</b>	<b>Committed Cost</b>	Cost to Date	Balance	Completion	Balance
Construction	\$8,365,000	\$997,800	\$9,362,800	\$3,601,544	\$5,761,256	\$0	\$9,362,800	\$0
Design Services	\$596,491	\$0	\$596,491	\$45,994	\$523,764	\$26,733	\$596,491	\$0
Construction Other	\$289,855	\$0	\$289,855	\$0	\$36,505	\$253,350	\$289,855	\$0
FF&E	\$39,500	\$0	\$39,500	\$0	\$0	\$39,500	\$39,500	\$0
Professional Services Other	\$178,073	\$0	\$178,073	\$22,427	\$110,489	\$45,157	\$178,073	\$0
Project Contingency	\$31,080	\$0	\$31,080	\$0	\$0	\$31,080	\$31,080	\$0
Totals	\$9,500,000	\$997,800	\$10,497,800	\$3,669,965	\$6,432,014	\$395,821	\$10,497,800	\$0

## Project Notes:

#### **Major Activities:**

There is progress being made with the construction of the Aquatic Center. Problems with the water table have been resolved and the pool construction has finally started to move forward. The piping in the bottom of the pool for circulation has been completed and stabilized sand and gravel are now being put in place. Masonry work is 98% complete and roofer has started preparing for metal application.





#### Key Issues:

We are working to accelerate the construction schedule due to the delays with the water table.

Architect: Bay-IBI Group

General Contractor: Dyad Construction

Location: 1348 Geno-Redbluff

Project Summary
CTE HS
BP04



		Budget					Estimate at	Budget
Cost Description	Original Budget	Adjustments	<b>Current Budget</b>	<b>Committed Cost</b>	Cost to Date	Balance	Completion	Balance
Construction	\$33,350,000	\$3,800,000	\$37,150,000	\$24,788,893	\$12,361,107	\$0	\$37,150,000	\$0
Design Services	\$2,233,075	\$169,050	\$2,402,125	\$351,924	\$1,937,059	\$113,143	\$2,402,125	\$0
Construction Other	\$1,227,175	\$36,310	\$1,263,485	\$0	\$206,041	\$1,057,444	\$1,263,485	\$0
FF&E	\$2,152,438	\$0	\$2,152,438	\$0	\$8,797	\$2,143,641	\$2,152,438	\$0
Professional Services Other	\$695,490	\$0	\$695,490	\$192,616	\$440,849	\$62,026	\$695,490	\$0
Project Contingency	\$4,060,046	(\$1,130,410)	\$2,929,636	\$0	\$0	\$2,929,636	\$2,929,636	\$0
Totals	\$43,718,224	\$2,874,950	\$46,593,174	\$25,333,432	\$14,953,854	\$6,305,888	\$46,593,174	\$0

#### Information Item: Construction Contract Breakdown

These cost are included in the CTE HS Project Budget on the Cost Summary page of this report. We have broken the cost out for tracking purposes as it was bid separately.

#### Project Notes:

#### **Major Activities:**

The steel structure erection is at approx. 90% complete. The roofing is approx. 60% complete. All trades are progressing in their specialties. The overall construction is progressing nicely and it is about 40%.



# None at this time.

Key Issues:







Location: 1348 Geno-Redbluff

Architect: Bay-IBI Group / Brooks & Sparks

**General Contractor: Mar-Con Services** 

#### **Project Summary**

#### CTE HS - Grayson Rd Improvements & Infrastructure

BP04B



\$1,952,346

		Budget					Estimate at	Budget
Cost Description	Original Budget	Adjustments	<b>Current Budget</b>	<b>Committed Cost</b>	Cost to Date	Balance	Completion	Balance
Construction	\$1,921,301	\$0	\$1,921,301	\$514,935	\$1,406,366	\$0	\$1,921,302	\$0
Design Services	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Construction Other	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
FF&E	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Professional Services Other	\$31 045	\$0	\$31 045	\$8.309	\$22 736	\$0	\$31 045	\$0

\$1,952,346

\$523,244

#### Information Item: Construction Contract Breakdown

These cost are included in the CTE HS Project Budget on the Cost Summary page of this report. We have broken the cost out for tracking purposes as it was bid separately.

\$0

\$1,952,346

#### **Project Notes:**

#### **Major Activities:**

Project Contingency

Totals

The pilot channels are 100% complete. The storm system is draining into the ponds. A temporary generator has been installed and is pumping out the water from the detention ponds to keep them dry. The only work remaining is to hydro-mulch the banks and bottoms of the detention ponds.



None at this time.







\$0

\$1,429,102



Civil Engineer: Brook & Sparks

General Contractor: Dyad Construction LP

Location: 1348 Geno-Redbluff

## Project Summary

# CTE HS - Site Demo & Earthwork Package BP04A



		Budget					Estimate at	Budget
Cost Description	Original Budget	Adjustments	<b>Current Budget</b>	<b>Committed Cost</b>	Cost to Date	Balance	Completion	Balance
Construction	\$731,000	(\$150,000)	\$581,000	\$0	\$581,000	\$0	\$581,000	\$0
Design Services	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Construction Other	\$6,139	\$0	\$6,139	\$0	\$6,139	\$0	\$6,139	\$0
FF&E	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Professional Services Other	\$87,090	(\$19,750)	\$67,340	\$0	\$67,340	\$0	\$67,340	\$0
Project Contingency	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Totals	\$824.229	(\$169.750)	\$654,479	\$0	\$654,479	\$0	\$654,479	\$0

#### Information Item: Construction Contract Breakdown

These cost are included in the CTE HS Project Budget on the Cost Summary page of this report. We have broken the cost out for tracking purposes as it was bid separately.

#### **Project Notes:**

#### **Major Activities:**

This project is complete.

#### Key Issues:









Project Manager: Steve Jamail

Architect: cre8

Project Summary

Sam Rayburn HS & South Houston HS New Gyms

General Contractor: Collier Construction

BP14

# prodeu

Location: SRHS-2121 Cherrybrook Ln./SHHS-3820 South Shaver

		Budget					Estimate at	Budget
Cost Description	Original Budget	Adjustments	<b>Current Budget</b>	<b>Committed Cost</b>	Cost to Date	Balance	Completion	Balance
Construction	\$4,080,000	\$3,341,969	\$7,421,969	\$1,890,347	\$5,531,622	\$0	\$7,421,969	\$0
Design Services	\$308,060	\$0	\$308,060	\$19,698	\$274,388	\$13,974	\$308,060	\$0
Construction Other	\$198,127	\$6,628	\$204,755	\$0	\$17,873	\$186,882	\$204,755	\$0
FF&E	\$0	\$30,000	\$30,000	\$0	\$0	\$30,000	\$30,000	\$0
Professional Services Other	\$119,391	\$898	\$120,289	\$28,714	\$77,052	\$14,523	\$120,289	\$0
Project Contingency	\$294,422	(\$37,526)	\$256,896	\$0	\$0	\$256,896	\$256,896	\$0
Totals	\$5,000,000	\$3,341,969	\$8,341,969	\$1,938,759	\$5,900,935	\$502,275	\$8,341,969	\$0

#### **Project Notes:**

#### **Major Activities:**

At both sights the General Contractor is working to get the air conditioning units started so the wood flooring can be climate controlled. The application should start within a week following the air being turned on. Painting is 90% complete at both schools, score boards are installed, basketball goals are in place, and roofing has been completed.



Completion date.





Architect: Randall-Porterfield Architects General Contractor: Collier Construction

Location: 4949 Burke Rd.

# Project Summary Tegeler Career Center BP12



		Budget					Estimate at	Budget
Cost Description	Original Budget	Adjustments	<b>Current Budget</b>	<b>Committed Cost</b>	Cost to Date	Balance	Completion	Balance
Construction	\$2,407,337	\$441,052	\$2,848,389	\$195,848	\$2,652,291	\$0	\$2,848,139	\$0
Design Services	\$183,049	\$0	\$183,049	\$710	\$179,450	\$2,889	\$183,049	\$0
Construction Other	\$228,492	\$0	\$228,492	\$13,554	\$200,242	\$14,696	\$228,492	\$0
FF&E	\$121,361	\$0	\$121,361	\$734	\$96,101	\$24,526	\$121,361	\$0
Professional Services Other	\$59,761	\$10,422	\$70,183	\$9,977	\$54,081	\$6,126	\$70,183	\$0
Project Contingency	\$0	\$23,778	\$23,778	\$0	\$0	\$24,028	\$24,028	\$0
Totals	\$3,000,000	\$475,252	\$3,475,252	\$220,823	\$3,182,164	\$72,265	\$3,475,252	\$0

### Project Notes:

#### **Major Activities:**

The contractor is 99% complete with the punch list. Closeout documents have been received.











Project Manager: Shauna Gagneaux

Architect: Bay-IBI Group

General Contractor: Collier Construction Location: 3102 San Augustine Ave.

**Project Summary Keller MS** BP06



		Budget					Estimate at	Budget
Cost Description	Original Budget	Adjustments	<b>Current Budget</b>	<b>Committed Cost</b>	Cost to Date	Balance	Completion	Balance
Construction	\$14,592,518	\$1,980,775	\$16,573,293	\$12,170,251	\$4,403,042	\$0	\$16,573,293	\$0
Design Services	\$943,274	\$137,580	\$1,080,854	\$156,422	\$870,515	\$53,916	\$1,080,854	\$0
Construction Other	\$939,675	\$0	\$939,675	\$0	\$59,428	\$880,247	\$939,675	\$0
FF&E	\$661,660	\$0	\$661,660	\$0	\$0	\$661,660	\$661,660	\$0
Professional Services Other	\$280,996	\$0	\$280,996	\$77,357	\$104,883	\$98 <i>,</i> 757	\$280,996	\$0
Project Contingency	\$481,877	(\$137,580)	\$344,297	\$0	\$0	\$344,297	\$344,297	\$0
Totals	\$17,900,000	\$1,980,775	\$19,880,775	\$12,404,030	\$5,437,868	\$2,038,877	\$19,880,775	\$0

#### **Project Notes:**

#### **Major Activities:**

There are plenty of ongoing activities: electrical, plumbing, concrete, site work and steal. New major activities include but are not limited to decking and lightweight concrete for roofing. Main activities to note... the building slab is 100% complete and the asbestos containing waterline running along San Augustine Ave. has been lowered.


#### Key Issues:

The team is currently working out a new strategy to the initial construction schedule. The new game plan will be decided on this week in order to accelerate the project. Since the last concrete pour last week has been complete the on site activity has already shown huge improvement.









Project Manager: Israel Grinberg Architect: SBWV Architects General Contractor: Brae Burn

Location: 1105 East Harris

Project Summary Gardens ES BP09



		Budget					Estimate at	Budget
Cost Description	Original Budget	Adjustments	<b>Current Budget</b>	<b>Committed Cost</b>	Cost to Date	Balance	Completion	Balance
Construction	\$12,400,000	\$1,408,438	\$13,808,438	\$11,948,046	\$1,860,392	\$0	\$13,808,438	\$0
Design Services	\$786,062	\$0	\$786,062	\$127,954	\$607,616	\$50,493	\$786,062	\$0
Construction Other	\$509,367	\$0	\$509,367	\$0	\$58,651	\$450,716	\$509,367	\$0
FF&E	\$599,958	\$0	\$599,958	\$0	\$0	\$599,958	\$599,958	\$0
Professional Services Other	\$242,574	\$0	\$242,574	\$84,986	\$90,104	\$67,484	\$242,574	\$0
Project Contingency	\$262,039	\$0	\$262,039	\$0	\$0	\$262,039	\$262,039	\$0
Totals	\$14,800,000	\$1,408,438	\$16,208,438	\$12,160,986	\$2,616,762	\$1,430,690	\$16,208,438	\$0

# Project Notes:

#### **Major Activities:**

75% of the slab was poured with one slab pour remaining. Steel erection has started and progressing nicely. Underground utility work is in progress.











Project Manager: Brian Hanson Architect: Randall-Porterfield General Contractor: Morganti Location: 2020 South Shaver Project Summary South Shaver ES BP08



		Budget					Estimate at	Budget
Cost Description	Original Budget	Adjustments	<b>Current Budget</b>	<b>Committed Cost</b>	Cost to Date	Balance	Completion	Balance
Construction	\$12,300,000	\$314,592	\$12,614,592	\$11,011,811	\$1,602,781	\$0	\$12,614,592	\$0
Design Services	\$786,062	\$0	\$786,062	\$130,896	\$603,904	\$51,262	\$786,062	\$0
Construction Other	\$685,738	\$0	\$685,738	\$0	\$257,608	\$428,130	\$685,738	\$0
FF&E	\$599,958	\$0	\$599,958	\$0	\$0	\$599,958	\$599,958	\$0
Professional Services Other	\$203,988	\$0	\$203,988	\$82,843	\$96,343	\$24,802	\$203,988	\$0
Project Contingency	\$224,254	\$0	\$224,254	\$0	\$0	\$224,254	\$224,254	\$0
Totals	\$14,800,000	\$314,592	\$15,114,592	\$11,225,550	\$2,560,636	\$1,328,406	\$15,114,592	\$0

#### Project Notes: *Major Activities:*

Area C & D concrete slab-on-grade has been poured and steel erected. Area D is the two story academic wing and C is the single story academic wing. Area B is pouring the last grade beams on November 8 at 2:00 PM. The underground plumbing and electrical is being installed. Area B - Slab-on-grade concrete pour is scheduled for the week of November 10. Area A piers have been drilled and placed.

#### Key Issues:

There is a staffing issue with Lazer the sub-contractor responsible for site utilities, paving and foundation. Per Morganti's schedule they are one week behind but Brad, Cheesman, the PM stated that they can make it up through the course of the schedule. The final plat has not been approved but is at the City of Pasadena currently. The survey is checking on the status.



Project Manager: Brian Hanson

an Hanson Project Summary

Architect: cre8
General Contractor: Sterling Structures

New MS Gyms - Lomax MS, Melillo MS, Milstead MS

BP16



		Budget					Estimate at	Budget
Cost Description	Original Budget	Adjustments	<b>Current Budget</b>	<b>Committed Cost</b>	Cost to Date	Balance	Completion	Balance
Construction	\$3,312,000	\$131,800	\$3,443,800	\$2,096,753	\$1,347,047	\$0	\$3,443,800	\$0
Design Services	\$180,522	\$0	\$180,522	\$16,063	\$154,238	\$10,220	\$180,522	\$0
Construction Other	\$46,072	\$0	\$46,072	\$0	\$17,217	\$28,855	\$46,072	\$0
FF&E	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Professional Services Other	\$141,703	\$0	\$141,703	\$39,367	\$68,205	\$34,132	\$141,703	\$0
Project Contingency	\$314,702	(\$131,800)	\$182,902	\$0	\$0	\$182,902	\$182,902	\$0
Totals	\$3,994,999	\$0	\$3,994,999	\$2,152,182	\$1,586,707	\$256,109	\$3,994,999	\$0

#### **Project Notes:**

#### **Major Activities:**

Lomax - The CMU is at 80% and will be completed by Nov. 8th. Crane will be on site to erect steel Nov. 11th -15th. Melillo - The CMU is 100% complete and face masonry is 100%. Steel is hung, deck installed and roof is down with first coat of Hydrostop. The building is dryed in and electrical and mechanical trades have begun their work. Mezzanine and equipment curbs have been installed, as has the access ladder. Milstead - The CMU is approx.100% complete. Exterior face brick has begun and is around 80% complete. The Mezzanine and equipment curbs have been poured. Structural steel has been erected and roofing has begun.





#### Key Issues: